TENDER NO - APS/112/2023-24

CONSTRUCTION OF PREFABRICATED ROOMS FROM NCC, BAND & MUSIC CLASSES WITH ALLIED WORKS

| <u>S</u> <u>No</u> | <u>Description</u> | <u>A/U</u> | <u>Qty</u> | <u>Amount</u> |
|-----------------------|---|------------|------------|---------------|
| 1. | Earth work excavation below existing ground level for foundation of supporting MS Columns Size – Shed Area 25'W x 60'L = 1500 Sqft (01 Room) | Sqft | 1500 | |
| 2. | Backfilling with available excavated earth in trenches sides of foundation etc | | | |
| 3. | Foundation – 1 ½ Depth x 1'W all round and 1' x above the ground level of PCC (Plain Cement Concert) Plinth work, Total area of 595 Sqft | Sqft | 595 | |
| 4. | Flooring – Shall be made using granite Jelly (40mm) masonry compacted for a depth 6" thickness below the ground with rough plastering and laying of 2 x 2 Tile size 25' x 60' = 1500 Sqft | Sqft | 1500 | |
| 5. | Roof Sheet using PUF Sheet of 30mm Support – Columns, Truss – Frame turss with 1"/2" x 16 Gage, 4" MS Round/ Vertical Poles, Purling using a every 2.5' spacing approx. 2" Sqr Pipe, Roofing with industrial power coated sheet of 0.5mm fixed firmly to purling using self taping screws, Measurement of roof area 26' x 61' = 1586 Sqft size M/H 12'. | Sqft | 1586 | |
| 6. | Wall prefabrication work using PUF Sheet of 50mm supported with MS structure single side, columns average 12' Ht PUF Sheet wall above the foundation wall aea 170 Rft x 12'H = 2040 Sqft Approx | Sqft | 2040 | |
| 7. | Complete Electrical work, Installation of Fans, Door and Widows | | | |
| | Total Amount | | | |
| | GST | | | |
| | Grand Total | | | |